

**SS-25 Action Plan for  
Feb 26<sup>th</sup>, 2016**

---

- Site Preparation
  - Place guard shack on site
  - Set-up lighting
  - Set-up restroom facilities
  
- Remove debris from connex
  - SED will be onsite at SS-25 to observe the removal of debris
  
- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas

**DRAFT SS-25 Action Plan for  
Feb 27<sup>th</sup>, 2016**

---

- Regular inspections from AQMD and CARB
  
- No other work planned for SS-25 site

**DRAFT SS-25 Action Plan for  
Feb 28<sup>th</sup>, 2016**

---

- Regular inspections from AQMD and CARB
  
- No other work planned for SS-25 site

**DRAFT SS-25 Action Plan for  
Feb 29<sup>th</sup>, 2016**

---

- Removal of portable restroom
  
- Install new portable restroom
  
- Continue to remove pre-approved items with Blade/CPUC.
  
- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- Site Leak Migration Barhole Survey by SoCalGas
  
- CARB and AQMD daily inspections

**DRAFT SS-25 Action Plan for  
Mar 1<sup>st</sup>, 2016**

---

- Finish removing kill piping from skid
- Remove 4 pallets of sandbags
- Remove 6 timber blocks and angle iron
- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- List of items to be removed or relocated at SS-25 (*Pending approval; this work is all south of the inner perimeter*)
  - Westside of site SS-25
    - Stakes and pallets that stakes sit on
    - Plastic bags
    - Old Bmp's
    - Grounding cables
    - Dolly
    - Buckets
    - Trash
    - Grating
    - Sandbags
    - Squeegees
    - Catwalk stairs
    - Ladder
    - Wood beams
    - Fire extinguisher on wheels just within the inner perimeter (relocate to be usable if needed)
  - Middle of site
    - Compressor air hose
    - Grounding cables
    - Plastic trap
    - Fire extinguishers
    - Move pallets of fitting to better location
    - Relocate power plant by guard shack
    - Cones scattered across site.
  - Eastside of site
    - Concrete blocks
    - Wood 2x4 by connex
    - Pallet next to connex

**DRAFT SS-25 Action Plan for  
*Mar 1<sup>st</sup>, 2016***

- Chair
- Cable spool next to bathroom
- Plastic trash next to bathroom
- Long reach excavator
- W-D40 cans
- Gas cans

**DRAFT SS-25 Action Plan for  
Mar 2<sup>nd</sup>, 2016**

---

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- Site Leak Migration Bar hole Survey by SoCalGas
  
- Remove road plates and install grating over drainage channel at the intersection of the main road and SS-25 access road
  
- List of items to be removed or relocated at SS-25 (*Approval has been granted for this work; will occur south of the inner perimeter*)
  - Westside of site
    - Stakes and pallets that stakes sit on
    - Plastic bags
    - Old Bmp's
    - Grounding cables
    - Dolly
    - Buckets
    - Trash
    - Grating
    - Sandbags
    - Squeegees
    - Catwalk stairs
    - Ladder
    - Wood beams
  - Middle of site
    - Compressor air hose
    - Grounding cables
    - Plastic trap
    - Fire extinguishers
    - Move pallets of fittings to better location
    - Relocate power plant by guard shack
    - Cones scattered across site
  - Eastside of site
    - Concrete blocks
    - Wood 2x4 by connex
    - Pallet next to connex
    - Chair
    - Cable spool next to bathroom

**DRAFT SS-25 Action Plan for  
*Mar 2<sup>nd</sup>, 2016***

- Plastic trash next to bathroom
- Long reach excavator
- W-D40 cans
- Gas cans



**SS-25 Action Plan for  
Mar 3<sup>rd</sup>, 2016**

---

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- List of items to be removed or relocated at SS-25 (*Approval has been granted for this work; will occur south of the inner perimeter*)
  - Westside of site
    - Catwalk stairs
  - Middle of site
    - Relocate power plant by guard shack
  - Eastside of site
    - Plastic trash next to bathroom
    - W-D40 cans
    - Gas cans
  
- Supplemental bar hole leak survey performed by SoCalGas
  
- Activities that require approval
  - Remove 20ft connex and install new one.
  - Aecom to job walk the pre-approved camera plan.
  - SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
Mar 4th, 2016**

---

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Set new Connex
  
- Move light plant next to guard shack
  
- Geotechnical evaluation site visit/job walk by SoCalGas and contractors
  
- AECOM site visit for camera installation prep and terrain orientation
  
- Activities that require approval
  - Button fitting leak supplemental survey and repair at SS-25B

**SS-25 Action Plan for  
Mar 5th, 2016**

---

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Valve specialist onsite to complete repair of the leak at SS-25B wellhead

**SS-25 Action Plan for  
Mar 6th, 2016**

---

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
Mar 7th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Relocate power plant by guard shack

*\* CARB and AQMD daily inspections are currently canceled due to weather*

Activities that require approval

- Geosyntec to conduct BMP inspections at SS-25 in accordance with required Storm Water Pollution Prevention Plan (SWPPP)
  
- Prep for security camera installation (*work to be done weather permitting*)
  - Henkels & McCoy will conduct the following:
    - Install (3) vertical poles
    - Mount (6) enclosures, 2 on each pole
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure

**SS-25 Action Plan for  
Mar 8th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Relocate power plant by guard shack
  
- Supplemental bar hole leak survey performed by SoCalGas
  
- Prep for security camera installation (*work to be done weather permitting*)
  - Henkels & McCoy will conduct the following:
    - Install (3) vertical poles
    - Mount (6) enclosures, 2 on each pole
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure

*\* CARB and AQMD daily inspections are currently canceled due to weather*

Activities that require approval

- Replace plastic and sandbags on the right side of the road, going up to SS-25

**SS-25 Action Plan for  
Mar 9th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Relocate power plant by guard shack
  
- Prep for security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure

**SS-25 Action Plan for  
Mar 10th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Relocate power plant by guard shack
  
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure



**SS-25 Action Plan for  
Mar 11th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Relocate power plant by guard shack
  
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure

Activities that require approval

- Request approval for SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft perimeter of the SS-25 site but will not require site access.

**SS-25 Action Plan for  
Mar 12th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- Relocate power plant by guard shack
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure
- *(Work to be performed Monday 3/14)* SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.

Activities that require approval

- SoCalGas contractor to perform electrical inspection and grounding test – scheduled for Monday
- Perform maintenance on storm water BMPs – scheduled for Tuesday
  - SS-25 Upper Slope
    - Remove existing fiber rolls
    - Repair stormwater pathways
    - Apply approved native seed to promote vegetative growth and stabilize the loose soil
    - Install straw-coconut blanket over bare soil
    - Stake fiber rolls over straw-coconut blanket
  - SS-25 Perimeter Control
    - Install gravel bags along the western perimeter, oriented to collect stormwater on the SS-25 well pad and promote stormwater flow towards the drainage along the SS-25 access road.

**SS-25 Action Plan for  
Mar 13th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- Relocate power plant by guard shack
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure

*Approved activities for Monday 3/14*

- SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.
- SoCalGas contractor to perform electrical inspection and grounding test

*Approved activities for Tuesday 3/14*

- Perform maintenance on storm water BMPs – scheduled for Tuesday
  - SS-25 Upper Slope
    - Remove existing fiber rolls
    - Repair stormwater pathways
    - Apply approved native seed to promote vegetative growth and stabilize the loose soil
    - Install straw-coconut blanket over bare soil
    - Stake fiber rolls over straw-coconut blanket
  - SS-25 Perimeter Control
    - Install gravel bags along the western perimeter, oriented to collect stormwater on the SS-25 well pad and promote stormwater flow towards the drainage along the SS-25 access road.

**SS-25 Action Plan for  
Mar 14th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure
- SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.
- SoCalGas contractor to perform electrical inspection and grounding test

*Approved activities for Tuesday 3/15*

- Perform maintenance on storm water BMPs – scheduled for Tuesday
  - SS-25 Upper Slope
    - Remove existing fiber rolls
    - Repair stormwater pathways
    - Apply approved native seed to promote vegetative growth and stabilize the loose soil
    - Install straw-coconut blanket over bare soil
    - Stake fiber rolls over straw-coconut blanket
  - SS-25 Perimeter Control
    - Install gravel bags along the western perimeter, oriented to collect stormwater on the SS-25 well pad and promote stormwater flow towards the drainage along the SS-25 access road.

Activities that require approval

- Remove two generator/ light plants from site
- Remove heat shields from SS25A and SS25B - work to be done on Wednesday 3/16/16 by TNT Crane

**SS-25 Action Plan for  
Mar 15th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Security camera installation
  - Henkels & McCoy will conduct the following:
    - Finish mounting enclosures and cameras
    - Mount conduit
  - Electric company will conduct the following:
    - Bring electric line to the south and east pole
    - Install conduit at the bottom of each pole and connect to the bottom enclosure
  
- SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.
  
- Job walk with Blade to discuss removal of the heat shields from SS25A and SS25B
  
- Perform maintenance on storm water BMPs
  - SS-25 Upper Slope
    - Remove existing fiber rolls
    - Repair storm water pathways
    - Apply approved native seed to promote vegetative growth and stabilize the loose soil
    - Install straw-coconut blanket over bare soil
    - Stake fiber rolls over straw-coconut blanket
  - SS-25 Perimeter Control
    - Install gravel bags along the western perimeter, oriented to collect storm water on the SS-25 well pad and promote storm water flow towards the drainage along the SS-25 access road.
  
- Remove two generator/ light plants from site

*Approved activities for Wednesday 3/16*

- Remove heat shields from SS25A and SS25B - work to be done by TNT Crane

**SS-25 Action Plan for  
Mar 16th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- Security camera installation
  - Final adjustments
- SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.
- Perform BMP maintenance on the storm water fiber rolls at SS-25 northern upper slope
- Remove two generator/ light plants from site
- Remove heat shields from SS25A and SS25B - work to be done by TNT Crane
- Wellhead cleaning job walk with Argus Contracting
- Geophysical inspection job walk
- SoCalGas representative onsite to observe heat shield removal work, wellhead cleaning and geophysical inspection site walks
- DOGGR site visit, to include the following personnel
  - Ken Harris
  - Alan Walker
  - Rich Boyd
  - Philip Gibicar
  - Scott McGurk
  - Scott Walker
  - Mike Woods
  - Hafiz Ali Mohammed
  - Jack Collender
  - Arsenio (Al) Lagunzad
  - Ellen Moser
  - BG Tackett
  - Jack Truschel

**SS-25 Action Plan for  
*Mar 16th, 2016***

- David Ortiz
- Cliff Knight
- Randall Morlan
- Bryan Norman
- Marilu Habel

**SS-25 Action Plan for  
Mar 17th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Security camera installation
  - Padilla Electric working on lighting for south poles; work to be performed 3/17 (~2:00PM – Dusk) and 3/19 (7:00AM – Dusk):
    - Install LED lights and electrical junction boxes on 2 south poles
    - Install conductors to lights from the pole junction box to fixtures
  - AECOM to continue camera work
  
- SoCal Edison to complete fiber line installation to existing poles that was started prior to incident. Work would encroach upon the 400 ft. perimeter of the SS-25 site but will not require site access.
  
- Remove two generator / light plants from site
  
- Geotechnical investigation/assessment site walk with Fugro



**SS-25 Action Plan for  
Mar 18th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- No security camera work planned for 3/17; will resume 3/18
  
- Remove two generator / light plants from site

Activities that require approval

- Job walk with Argus to determine scaffolding requirements for wellhead and casing cleaning effort
  - Argus will need access to the bridge
  - Argus team to include: Hector Castillo (scaffold Foreman), Rodolfo Carbajal and Miguel Rios (Environmental/Coating Foreman), Rick Davidson, and Craig Skeie (President)

**SS-25 Action Plan for  
Mar 19th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Security camera installation
  - Padilla Electric working on lighting for south poles; work to be performed 7:00AM – Dusk
    - Install LED lights and electrical junction boxes on 2 south poles
    - Install conductors to lights from the pole junction box to fixtures
  - AECOM to continue camera work

**SS-25 Action Plan for  
Mar 20th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
Mar 21st, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Security camera installation
  - AECOM to continue camera work and night testing (6pm-9pm)

Activities that require approval

- Mark and locate area geologist identified to drill holes for ground data.

**SS-25 Action Plan for  
Mar 22nd, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- Security camera installation\*
  - Pending the outcome of today's work, AECOM may need to continue camera work and night testing

*\*Work will also commence to install site camera monitor in trailer 5 (access to SS-25 not required for this activity)*

**SS-25 Action Plan for  
Mar 23<sup>rd</sup>, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)



**SS-25 Action Plan for  
Mar 25th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)

Activities that require approval

- Bar hole leak survey performed by SoCalGas
  
- BMP inspection by Geosyntec
  
- Padilla Electric to run Cat 5 cable for communications to SS-25 conex box



**SS-25 Action Plan for  
Mar 26th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)

Activities that require approval

- BCI to deliver supplies to conex box per Blade's request

**SS-25 Action Plan for  
Mar 27th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
Mar 28th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade site photo/video documentation and evidence search

**SS-25 Action Plan for  
Mar 29th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade site photo/video documentation and evidence search

Activities that require approval

- Engineering visit to site to review access platform installation
  
- TNT Crane onsite for removal of grating (time permitting)
  
- Onyx onsite for assisting TNT Crane (time permitting)

**SS-25 Action Plan for  
Mar 30th, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
- Support Blade site photo/video documentation and evidence search
- TNT Crane onsite for removal of grating
- Onyx onsite for assisting TNT Crane

Activities that require approval

- SoCalGas representative to safety check fire extinguishers at site
- The Maintenance department requests access to the valve station at the road to SS-25. There are valves at this location that need inspection

**SS-25 Action Plan for  
Mar 31st, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
- Support Blade site photo/video documentation and evidence search
- TNT Crane onsite for removal of grating
- Onyx onsite for assisting TNT Crane

Activities that require approval

- Cannon onsite to conduct Land Survey Services (LiDAR)

**SS-25 Action Plan for  
Apr 1st, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade site photo/video documentation and evidence search
  
- Cannon onsite to conduct Land Survey Services (LiDAR)

**SS-25 Action Plan for  
Apr 2nd, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade geophysical evidence detection



**SS-25 Action Plan for  
Apr 3rd, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade geophysical evidence detection

**SS-25 Action Plan for  
Apr 4<sup>th</sup>, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
  
- CARB and AQMD daily inspections
  
- SS-25 A&B pressure reads (DOGGR directive)
  
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
  
- Support Blade geophysical evidence detection
  
- TNT Crane onsite for removal of grating
  
- Onyx onsite for assisting TNT Crane

**SS-25 Action Plan for  
Apr 5<sup>th</sup>, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
- Support Blade geophysical evidence detection
- Blade to take site photos beginning at 6am

Activities that require approval

- Doby Haggard to remove two pipes from SS-25 per Blade's request to store with other "legacy" items
- Job walk with Henkels and McCoy to review conditions for digging contaminated soil and backfill around well head.

**SS-25 Action Plan for  
Apr 6<sup>th</sup>, 2016**

---

Approved activities

- Daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  - To be completed by SoCalGas
- CARB and AQMD daily inspections
- SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities
- Support Blade geophysical evidence detection

Activities that require approval

- Baker Hughes / Versa Line on site to begin set up for wireline work
- Remove, clean and reinstall grating for bridge
- Install scaffolding around well
- Stage and set up Baker Hughes and Versa Line equipment.
- Prep and stage crane for wireline work
- Argus to do testing of oil removal for wellhead cleaning on a section of piping within the 400 ft area

**SS-25 Action Plan for  
Apr 7<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities and support Blade geophysical evidence detection
- Exponent to be on-site observing wireline logging runs
- Argus to install scaffolding for wireline work and perform additional pilot testing for wellhead cleaning
- Baker Hughes to perform wireline work (caliper log)
- AECOM on-site for the following:
  - Make camera adjustments
  - Continue to support Blade's evidence collection in the south side of zone 2
  - Provide site management
- T&T Crane to assist with wireline work
- Capstone to support site safety

**SS-25 Action Plan for  
Apr 8<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities and support Blade geophysical evidence detection
- Exponent to be on-site observing wireline logging runs
- T&T Crane to assist with wireline work
- Versa Line to perform wireline work
- AECOM to provide site management
- Capstone to support site safety

**SS-25 Action Plan for  
Apr 8<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities and support Blade geophysical evidence detection
- T&T Crane to assist with wireline work
- Versa Line to perform wireline work
- AECOM to provide site management
- Capstone to support site safety
- UPDATE – Baker to continue caliper log (unfinished from 4/7)
- UPDATE – Argus to perform inspection of scaffolding

**SS-25 Action Plan for  
Apr 9<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas representatives onsite to observe Phase 1 evidence collection activities and support Blade geophysical evidence detection
- T&T Crane to assist with wireline work
- Versa Line to perform wireline work
- AECOM to provide site management
- Capstone to support site safety
- Argus to perform inspection of scaffolding



**SS-25 Action Plan for  
Apr 10<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
Apr 11<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

Activities that require approval

- Wireline work on standby pending approval. Site activities would include:
  - Versa Line to perform logging runs
  - T&T Crane to assist with wireline work
  - AECOM to provide site management
  - Capstone to support site safety
- Argus to perform inspection of scaffolding

**SS-25 Action Plan for  
Apr 12<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work (will require site access at 5:30am)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety (will require site access at 5:30am)
- Exponent on-site to observe wireline work
- AECOM to perform metal detection on the West side

**SS-25 Action Plan for  
Apr 13<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

**SS-25 Action Plan for  
Apr 14<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

Activities that require approval

- SoCalGas representative to perform safety check of fire extinguishers at site
- UPDATE – Geosyntec site visit for site assessment & evaluation
- UPDATE – Argus to inspect pilot wellhead cleaning test

**SS-25 Action Plan for  
Apr 15<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

Activities that require approval

- UPDATE - SoCalGas representative to perform safety check of fire extinguishers at site

**SS-25 Action Plan for  
Apr 16<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

Activities that require approval

- UPDATE - SoCalGas representative to perform safety check of fire extinguishers at site

**SS-25 Action Plan for  
Apr 17<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work



**SS-25 Action Plan for  
Apr 18<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

Activities that require approval

- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Job walk with Hayward Baker to develop bottom of crater soil compaction assessment plan for Phase 2 site stabilization to rig readiness
- Doby Hagar job walk to evaluate crater fluid evacuation options
- AECOM to conduct geophysical inspection

**SS-25 Action Plan for  
Apr 19<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work

Activities that require approval

- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- AECOM to conduct geophysical inspection

**SS-25 Action Plan for  
Apr 20<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- AECOM to conduct geophysical inspection
- Department of Health and Safety along with Geosyntec to take soil samples

Activities that require approval

- Henkels & McCoy to conduct site check for shoring, staging for cranes and crane size, and staging for concrete pump looking at depths for hose.
- AECOM and Henkels & McCoy to access south-pole at SS-25 site to install cable and a wireless device in order to provide requested video feed to DOGGR and SED's trailers at Site 3

**SS-25 Action Plan for  
Apr 21<sup>st</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- AECOM to conduct geophysical inspection
- AECOM and Henkels & McCoy to access south-pole at SS-25 site to install cable and a wireless device in order to provide requested video feed to DOGGR and SED's trailers at Site 3
- Henkels & McCoy to conduct site check for shoring, staging for cranes and crane size, and staging for concrete pump looking at depths for hose.
- Department of Health and Safety along with Geosyntec to take soil samples

Activities that require approval

- Fugro on-site to examine the crater for their ongoing geotechnical assessment; will be accompanied by SCG personnel
- SCG to remove pipe to the west of SS25 along with the concrete blocks on the pipe in preparation for the scaffolding installation

**SS-25 Action Plan for  
Apr 22<sup>nd</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- AECOM to conduct geophysical inspection
- AECOM and Henkels & McCoy to access south-pole at SS-25 site to install cable and a wireless device in order to provide requested video feed to DOGGR and SED's trailers at Site 3
- Henkels & McCoy to conduct site check for shoring, staging for cranes and crane size, and staging for concrete pump looking at depths for hose.
- Department of Health and Safety along with Geosyntec to take soil samples
- Fugro on-site to examine the crater for their ongoing geotechnical assessment; will be accompanied by SCG personnel
- Onyx and T&T Crane to remove pipe to the west of SS25 along with the concrete blocks on the pipe in preparation for the scaffolding installation

Activities that require approval

- Doby Hagar site visit to evaluate crater fluid evacuation options

**SS-25 Action Plan for  
Apr 23<sup>rd</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- Versa Line and Baker Hughes to conduct wireline logging runs
- Western wireline on-site to provide support for their crossover equipment
- T&T Crane to assist with wireline work
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Exponent on-site to observe wireline work
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- AECOM and Henkels & McCoy to access south-pole at SS-25 site to install cable and a wireless device in order to provide requested video feed to DOGGR and SED's trailers at Site 3
- Onyx and T&T Crane to remove pipe to the west of SS25 along with the concrete blocks on the pipe in preparation for the scaffolding installation
- Doby Hagar site visit to evaluate crater fluid evacuation options

Activities that require approval

- IHM on-site to perform air monitoring in support of liquid extraction plan.
- Fugro on-site support to liquid extraction effort
- Advanced Industrial Services to facilitate liquid extraction from crater

**SS-25 Action Plan for  
Apr 24<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Onyx and T&T Crane to remove pipe to the west of SS25 along with the concrete blocks on the pipe in preparation for the scaffolding installation
- Doby Hagar site visit to evaluate crater fluid evacuation options
- IHM on-site to perform air monitoring in support of liquid extraction plan.
- Fugro on-site support to liquid extraction effort
- Advanced Industrial Services to facilitate liquid extraction from crater

Activities that require approval

- Hayward Baker to do trench shoring
- Henkels & McCoy on-site for shoring job walk

**SS-25 Action Plan for  
Apr 25<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Onyx and T&T Crane to remove pipe to the west of SS25 along with the concrete blocks on the pipe in preparation for the scaffolding installation
- IHM on-site to perform air monitoring in support of liquid extraction plan and Vibracore assessment.
- Fugro on-site to support liquid extraction effort
- Advanced Industrial Services to facilitate liquid extraction from crater
- Hayward Baker to do trench shoring
- Henkels & McCoy on-site for shoring job walk

Activities that require approval

- Argus to remove scaffolding
- Vibracore assessment to determine depth and grade of crater bottom



**SS-25 Action Plan for  
Apr 26<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Argus to perform inspection of scaffolding
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- IHM on-site to support air monitoring.
- Fugro on-site to monitor geological formation
- Hayward Baker to do trench shoring
- Henkels & McCoy on-site for shoring job walk
- Argus to remove scaffolding
- Vibracore assessment to determine depth and grade of crater bottom

Activities that require approval

- SoCalGas on-site to conduct bar hole survey
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- UPDATE - Ensign on-site to take measurements for the Phase 3 rig work (Phase 3 rig configuration will influence Phase 2 work)

**SS-25 Action Plan for  
Apr 27<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- SoCalGas on-site to conduct bar hole survey
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Ensign on-site to take measurements for the Phase 3 rig work (Phase 3 rig configuration will influence Phase 2 work)

Activities that require approval

- Geosyntec on-site to conduct BMP repairs

**SS-25 Action Plan for  
Apr 27<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- SoCalGas on-site to conduct bar hole survey
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Ensign on-site to take measurements for the Phase 3 rig work (Phase 3 rig configuration will influence Phase 2 work)

Activities that require approval

- Geosyntec on-site to conduct BMP repairs
- UPDATE – Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan

**SS-25 Action Plan for  
Apr 28<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Henkel's & McCoy (H&M) and SCE telecommunication crew to access North pole within 400 ft. perimeter of SS-25 to install fiber optic cable; Will not require access to SS-25; No equipment required, access by foot only
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Geosyntec on-site to conduct BMP repairs
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan

Activities that require approval

- UPDATE - Job walk with Doby Hagar, Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B

**SS-25 Action Plan for  
Apr 29<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Geosyntec on-site to conduct BMP repairs
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Doby Hagar, Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B

**SS-25 Action Plan for  
Apr 30<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  
- CARB and AQMD daily inspections
  
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
May 1<sup>st</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
  
- CARB and AQMD daily inspections
  
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

**SS-25 Action Plan for  
May 2<sup>nd</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Geosyntec on-site to conduct BMP repairs
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Doby Hagar, Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning



**SS-25 Action Plan for  
May 3<sup>rd</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- Henkels & McCoy to stabilize concrete slab located at the south side of the crater.
- Henkels & McCoy to perform well head survey for plumbness
- Geosyntec on-site to conduct BMP repairs
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Doby Hagar, Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning

**Draft SS-25 Action Plan for  
May 6<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Henkels & McCoy on-site for shoring job walk
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Doby Hagar, Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning
- Fugro – have access to each of the 17 bins of material located at SS-4 in an effort to calculate the volume of material generated from SS25 kill activities.

**SS-25 Action Plan for  
May 7<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning

**Activities That Require Approval**

- SCE (Edison) telecommunication crew and Henkel's & McCoy requesting access to north pole within CPUC zone near SS-25, for installation of fiber optic cable on existing pole (*work to be initiated on 5/9*)

**SS-25 Action Plan for  
May 8<sup>th</sup>, 2016**

---

Approved activities

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole (work to be initiated on 5/9)

**SS-25 Action Plan for  
May 9<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Job walk with Western Wireline, Welaco, and Onyx for well area cleaning and wire lining of SS-25 A&B
- Doby Hagar on-site for SS25 A&B well area cleaning
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole

**Activities That Require Approval**

- H&M - Mobilize Super Sacks, and material needed for slab stabilization and removal at SS25 Site.
- T&T Cranes – Mobilize and set 2<sup>nd</sup> crane for slab stabilization and removal task
- Reliable – Mobilize excavator for slab stabilization and removal task

**SS-25 Action Plan for  
May 10<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- Doby Hagar on-site for SS25 A&B well area cleaning
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole (work to be initiated on 5/9)
- H&M - Mobilize Super Sacks, and material needed for slab stabilization and removal at SS25 Site.
- T&T Cranes – Mobilize and set 2<sup>nd</sup> crane for slab stabilization and removal task
- Reliable – Mobilize excavator for slab stabilization and removal task

**Activities That Require Approval**

- H&M – Place Super Sacks around the surface conductor
- H&M – Setup for slab stabilization and removal Task
- Pacific EH&S to support ambient monitoring around the SS-25 site and the crater perimeter
- Geosyntec to conduct monthly BMP Inspections
- SoCalGas to conduct barhole survey

**SS-25 Action Plan for  
May 11<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole (work to be initiated on 5/9)
- H&M – Place Super Sacks around the surface conductor
- H&M – Setup for slab stabilization and removal Task
- Pacific EH&S to support ambient monitoring around the SS-25 site and the crater perimeter
- Geosyntec to conduct monthly BMP Inspections
- SoCalGas to conduct barhole survey

**Activities That Require Approval**

- SoCalGas to perform maintenance on wellhead valves, install tubing for pressure reads on SS25A and SS25B and shoot fluid level
- H&M – Start slab stabilization and removal

**SS-25 Action Plan for  
May 12<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Job walk with Henkels & McCoy and BCI to evaluate the crater excavation plan
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole (work to be initiated on 5/9)
- H&M – Place Super Sacks around the surface conductor
- H&M – Setup for slab stabilization and removal Task
- Pacific EH&S to support ambient monitoring around the SS-25 site and the crater perimeter
- Geosyntec to conduct monthly BMP Inspections
- SoCalGas to conduct barhole survey
- SoCalGas to perform maintenance on wellhead valves, install tubing for pressure reads on SS25A and SS25B and shoot fluid level
- H&M – Start slab stabilization and removal

**Activities That Require Approval**

- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Shoot fluid level of SS-25 A&B, to be performed by SCG company employee, and contractors ISI and Cameron



**SS-25 Action Plan for  
May 13<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- SCE (Edison) telecommunications crew and Henkel's and McCoy to access pole north of SS25 to install fiber optic cable on existing pole
- Pacific EH&S to support ambient monitoring around the SS-25 site and the crater perimeter
- SoCalGas to conduct barhole survey
- H&M – Start slab stabilization and removal
- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Shoot fluid level of SS-25 A&B, to be performed by SCG company employee, and contractors ISI and Cameron

**SS-25 Action Plan for  
May 14<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Pacific EH&S to support ambient monitoring around the SS-25 site and the crater perimeter
- SoCalGas to conduct barhole survey
- H&M – Start slab stabilization and removal
- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Shoot fluid level of SS-25 A&B, to be performed by SCG company employee, and contractors ISI and Cameron

**Activities That Require Approval**

- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work

**SS-25 Action Plan for  
May 15<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- H&M – Continue Slab Stabilization and Removal Cleanup
- SoCalGas to conduct barhole survey
- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Shoot fluid level of SS-25 A&B, to be performed by SCG company employee, and contractors ISI and Cameron
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work

**SS-25 Action Plan for  
May 16<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- H&M – Continue Slab Stabilization and Removal Cleanup
- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work

**Activities That Require Approval**

- SoCalGas to perform valve maintenance on SS25 A and B
- Remove bridge grating from site

**SS-25 Action Plan for  
May 17<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- H&M – Continue Slab Stabilization and Removal Cleanup
- Job walk with Cortech Engineering to evaluate crater liquid extraction options
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- SoCalGas to perform valve maintenance on SS25 A and B
- Remove bridge grating from site

**SS-25 Action Plan for  
May 18<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work

**Activities That Require Approval**

- Argus to clean and paint a portion of the pipeline on the road to SS-25
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support

**SS-25 Action Plan for  
May 19<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Argus to clean and paint a portion of the pipeline on the road to SS-25
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support

**Activities That Require Approval**

- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
May 20<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Argus to clean and paint a portion of the pipeline on the road to SS-25
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B



**SS-25 Action Plan for  
May 21<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Argus to clean and paint a portion of the pipeline on the road to SS-25
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
May 22<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
May 23<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
May 24<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**Activities That Require Approval**

- UCI to provide support with pump installation for crater liquid extraction

**SS-25 Action Plan for  
May 25<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction

**Activities That Require Approval**

- IHM personnel to conduct area monitoring in support of crater fluid removal work
- UCI to mobilize equipment and material needed to install the liquid extraction pump
- Suspend liquid extraction pump in the crater (using a crane) and start a system commissioning check run

**SS-25 Action Plan for  
May 25<sup>th</sup>, 2016**

**SS-25 Action Plan for  
May 26<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- IHM personnel to conduct area monitoring in support of crater fluid removal work
- UCI to mobilize equipment and material needed to install the liquid extraction pump
- Suspend liquid extraction pump in the crater (using a crane) and start a system commissioning check run

**Activities That Require Approval**

- KTI to provide support with site electrical grounding

**SS-25 Action Plan for  
May 27<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- SCG and UCI personnel to remove laterals in support of logging activities at SS-25 A&B
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- IHM personnel to conduct area monitoring in support of crater fluid removal work
- UCI to mobilize equipment and material needed to install the liquid extraction pump
- Suspend liquid extraction pump in the crater (using a crane) and start a system commissioning check run
- KTI to provide support with site electrical grounding

**Activities That Require Approval**

- Quality Ag to complete pre-fire season brush clearing along west roadway below the SS-25 Site (Observed by CPUC/Blade).



**SS-25 Action Plan for  
May 28<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- IHM personnel to conduct area monitoring in support of crater fluid removal work
- UCI to mobilize equipment and material needed to install the liquid extraction pump
- Suspend liquid extraction pump in the crater (using a crane) and start a system commissioning check run
- KTI to provide support with site electrical grounding
- Quality Ag to complete pre-fire season brush clearing along west roadway below the SS-25 Site (Observed by CPUC/Blade).

**SS-25 Action Plan for  
May 29<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- Quality Ag to complete pre-fire season brush clearing along west roadway below the SS-25 Site (Observed by CPUC/Blade).

**SS-25 Action Plan for  
May 30<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- Quality Ag to complete pre-fire season brush clearing along west roadway below the SS-25 Site (Observed by CPUC/Blade).

**SS-25 Action Plan for  
May 31<sup>th</sup>, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction
- Quality Ag to complete pre-fire season brush clearing along west roadway below the SS-25 Site (Observed by CPUC/Blade).

**SS-25 Action Plan for  
June 1, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- CARB and AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Fugro on-site to monitor geological formation
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- H&M on-site to provide site construction support
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B
- UCI to provide support with pump installation for crater liquid extraction

**SS-25 Action Plan for  
June 2, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
June 3, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- AQMD daily inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**Activities That Require Approval**

- SoCalGas Operations personnel to conduct fire extinguisher check/inventory at SS-25
- SoCalGas Operations personnel to perform wing valve function test on SS-25 A&B
- Doby Hagar to remove containment pad and two totes from SS-25
- UCI to remove liquid extraction pump and air compressor from SS-25

**SS-25 Action Plan for  
June 4, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**Activities That Require Approval**

- SoCalGas to conduct barhole survey at SS-25



**SS-25 Action Plan for  
June 5, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to DOGGR Emergency Regulations and AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
June 6, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**Activities That Require Approval**

- UCI to remove pump and associated equipment

**SS-25 Action Plan for  
June 7, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**SS-25 Action Plan for  
June 8, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Baker Hughes and Versa-Line to complete wireline work for SS-25 A&B
- Onyx and Western Wireline to provide support for the SS-25 A&B wireline work
- Geo Mud and Doby Hagar to support the SS-25 A&B wireline work
- Haliburton personnel and equipment to add fluids to SS-25 A&B in accordance with Blade's logging plan
- Pacific petroleum to supply vacuum truck and charcoal canister in support of adding fluids to SS-25 A&B

**Activities That Require Approval**

- Geosyntec to complete a monthly Industrial General Permit inspection at SS-25
- Pacific Petroleum to remove fluid tank from SS-25

**SS-25 Action Plan for  
June 9, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- SoCalGas to provide logistics support
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities

**Activities That Require Approval**

- UCI to provide support with bridge removal from SS-25
- IHM personnel to conduct area monitoring in support of the bridge removal work at SS-25

**SS-25 Action Plan for  
June 10, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities

**Activities That Require Approval**

- SoCalGas to perform D.O.T. pipeline inspection at SS-25
- Geosyntec to complete BMP inspections on and around SS-25 (completion was not possible on 6/8)
- Doby Hagar personnel onsite for pipe trench evacuation at SS-25
- IHM personnel to conduct air monitoring in support of pipe trench evacuation at SS-25
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
June 11, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- T&T Crane to provide crane services in support of SS-25 activities
- Doby Hagar personnel onsite for pipe trench evacuation at SS-25
- IHM personnel to conduct air monitoring in support of pipe trench evacuation at SS-25
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
June 12, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities



**SS-25 Action Plan for  
June 13, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Reliable to mobilize and prepare equipment for crater liquid extraction
- T&T to mobilize and prepare equipment for crater liquid extraction
- Fugro to provide support for crater liquid extraction work
- H&M to visit SS-25 to pre-plan the pipe trench removal work
- BCI to pick up miscellaneous trash on and around SS-25 (paper and plastic waste from wind)

**SS-25 Action Plan for  
June 14, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Fugro to provide support for crater liquid extraction work

**Activities That Require Approval**

- Reliable to perform crater liquid extraction (**pending approval of work plan and SED approval, work to be performed on 6/14**)
- T&T to provide support for the crater liquid extraction work
- Fugro to provide support for the crater liquid extraction work
- IHM onsite to perform monitoring in support of the crater liquid extraction work

**SS-25 Action Plan for  
June 15, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Reliable to perform crater liquid extraction
- T&T to provide support for the crater liquid extraction work
- Fugro to provide support for the crater liquid extraction work

**Activities That Require Approval**

- IHM onsite to perform monitoring in support of the crater liquid extraction work and pipe trench removal
- H&M to mobilize and perform pipe trench removal

**SS-25 Action Plan for  
June 16, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Reliable to perform crater liquid extraction
- T&T to provide support for the crater liquid extraction work
- Fugro to provide support for the crater liquid extraction work
- IHM onsite to perform monitoring in support of the crater liquid extraction work and pipe trench removal
- H&M to mobilize and perform pipe trench removal

**Activities That Require Approval**

- Doby Hagar to assist with pipe trench removal

**SS-25 Action Plan for  
June 17, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal

**Activities That Require Approval**

- SoCalGas and Professional Reliable Oilfield Services (PROS) onsite to install pressure transmitters on SS-25A and SS-25B
- UCI to support removing a pipe segment located inside the north pipe trench
- T&T to support removing all loose cables connected to the well head
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal

**SS-25 Action Plan for  
June 18, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal
- UCI to support removing a pipe segment located inside the north pipe trench
- T&T to support removing all loose cables connected to the well head
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal

**SS-25 Action Plan for  
June 19, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal
- UCI to support removing a pipe segment located inside the north pipe trench
- T&T to support removing all loose cables connected to the well head
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal

**SS-25 Action Plan for  
June 20, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal
- UCI to support removing a pipe segment located inside the north pipe trench
- T&T to support removing all loose cables connected to the well head
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal



**SS-25 Action Plan for  
June 21, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal
- UCI to support removing a pipe segment located inside the north pipe trench
- T&T to support removing all loose cables connected to the well head
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal

**SS-25 Action Plan for  
June 22, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- IHM onsite to perform monitoring in support of pipe trench removal
- H&M to mobilize and perform pipe trench removal
- Doby Hagar to assist with pipe trench removal
- T&T to assist with pipe trench removal
- Fugro to assist with pipe trench removal

**Activities That Require Approval**

- UCI to disconnect and remove high pressure flex hose from the wellhead
- UCI to dig potholes to assist in locating buried piping

**SS-25 Action Plan for  
June 23, 2016**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- UCI to dig potholes to assist in locating buried piping

**SS-25 Action Plan for  
June 24, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
June 25, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
June 26, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
June 27, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- H&M to mobilize and perform Phase 2 crater excavation work
- Reliable to perform site prep and soil removal work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- UCI to cut and cap two sections of buried pipe east of crater
- Henkels and McCoy to check south pole camera mount
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- T&T onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation

**SS-25 Action Plan for  
June 28, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- H&M to mobilize and perform Phase 2 crater excavation work
- Reliable to perform site prep and soil removal work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- UCI to cut and cap two sections of buried pipe east of crater
- Henkels and McCoy to check south pole camera mount
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation



**SS-25 Action Plan for  
June 29, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation

**Activities That Require Approval**

- H&M to saw-cut and remove concrete slab south of crater

**SS-25 Action Plan for  
June 30, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- H&M to saw-cut and remove concrete slab south of crater

**Activities That Require Approval**

- T&T onsite to assist with removal of Super Sacks

**SS-25 Action Plan for  
July 1, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation

**Activities That Require Approval**

- T&T onsite to assist with removal of Super Sacks
- AECOM to provide geology/ geotechnical support for Phase 2

**SS-25 Action Plan for  
July 2, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- T&T onsite to assist with removal of Super Sacks
- AECOM to provide geology/ geotechnical support for Phase 2

**Activities That Require Approval**

- Boots & Coots to provide technical support for Phase 2

**SS-25 Action Plan for  
July 3, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2

**SS-25 Action Plan for  
July 4, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

**The following approved activities will not occur on Monday, July 4<sup>th</sup> – They will resume on Tuesday, July 5<sup>th</sup>:**

- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2

**SS-25 Action Plan for  
July 5, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to mobilize and perform Phase 2 crater excavation work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2

**Activities That Require Approval**

- T&T to support Phase 2 work

**SS-25 Action Plan for  
July 6, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work

**Activities That Require Approval**

- Geosyntec onsite to conduct monthly BMP inspections



**SS-25 Action Plan for  
July 7, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work

**SS-25 Action Plan for  
July 8, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work

**SS-25 Action Plan for  
July 9, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Co's Traffic Control to support Henkels and McCoy with traffic safety
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work

**SS-25 Action Plan for  
July 10, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)

**The following approved activities will not occur on Sunday, July 10<sup>th</sup> – They will resume on Monday July 11<sup>th</sup>:**

- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2

**SS-25 Action Plan for  
July 11, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2

**Activities That Require Approval**

- Job walk with Argus to plan for well head cleaning

**SS-25 Action Plan for  
July 12, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2

**Activities That Require Approval**

- Argus to perform well head cleaning

**SS-25 Action Plan for  
July 13, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- AECOM to perform soil vapor testing and mitigation
- Boots & Coots to provide technical support for Phase 2
- AECOM to provide geology/ geotechnical support for Phase 2
- Argus to perform well head cleaning

**Activities That Require Approval**

- SoCalGas personnel to replace wireless pressure transmitters
- Riccardelli Consulting to mobilize and perform wellhead inspection work

**SS-25 Action Plan for  
July 14, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Argus to perform well head cleaning
- Riccardelli Consulting to mobilize and perform wellhead inspection work

**Activities That Require Approval**

- Schlumberger to conduct job walk for SS-25 A/B Fiber Optic Temperature Monitoring



**SS-25 Action Plan for  
July 15, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Argus to perform well head cleaning
- Riccardelli Consulting to mobilize and perform wellhead inspection work
- ISI to measure fluids levels in SS-25A & SS-25B

**SS-25 Action Plan for  
July 16, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Argus to perform well head cleaning
- Riccardelli Consulting to mobilize and perform wellhead inspection work

**SS-25 Action Plan for  
July 17, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Argus to perform well head cleaning
- Riccardelli Consulting to mobilize and perform wellhead inspection work

**SS-25 Action Plan for  
July 18, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Argus to perform well head cleaning
- Riccardelli Consulting to mobilize and perform wellhead inspection work

**SS-25 Action Plan for  
July 19, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work

**Activities That Require Approval**

- AECOM to perform soil vapor testing and mitigation
- AECOM to provide geology/ geotechnical support for Phase 2
- Argus to install scaffolding on SS-25B in preparation for fiber optic temperature logging

**SS-25 Action Plan for  
July 20, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- AECOM to provide geology/ geotechnical support for Phase 2
- Argus to install scaffolding on SS-25B in preparation for fiber optic temperature logging

**Activities That Require Approval**

- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site

**SS-25 Action Plan for  
July 21, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site

**Activities That Require Approval**

- Boots & Coats to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- Schlumberger to mobilize and install fiber optic logging equipment on SS-25B

**SS-25 Action Plan for  
July 22, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- AECOM to provide geology/ geotechnical support for Phase 2
- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- Schlumberger to mobilize and install fiber optic logging equipment on SS-25B



**SS-25 Action Plan for  
July 23, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- Schlumberger to mobilize and install fiber optic logging equipment on SS-25B

**SS-25 Action Plan for  
July 24, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B

**Activities That Require Approval**

- Welaco to perform wireline temp/noise logging on SS-25A and SS-25B
- SoCalGas personnel to support wireline work on SS-25A and SS-25B
- Onyx to support wireline work on SS-25A and SS-25B
- ISI to measure fluid levels in SS-25A and SS-25B
- T&T to support wireline work on SS-25A and SS-25B

**SS-25 Action Plan for  
July 24, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

**SS-25 Action Plan for  
July 25, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- T&T to support Phase 2 work
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- Welaco to perform wireline temp/noise logging on SS-25A and SS-25B
- SoCalGas personnel to support wireline work on SS-25A and SS-25B
- Onyx to support wireline work on SS-25A and SS-25B
- ISI to measure fluid levels in SS-25A and SS-25B
- T&T to support wireline work on SS-25A and SS-25B

**SS-25 Action Plan for  
July 25, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

**SS-25 Action Plan for  
July 26, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B

**SS-25 Action Plan for  
July 27, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- AECOM to perform soil vapor testing and mitigation
- Pacific Petroleum onsite for roll off bin transport on and off site
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B

**Activities That Require Approval**

- The following companies to support SS-25 A&B Fill and Test Work:
  - Premier Oilfield Services
  - Onyx
  - Pacific Petroleum
  - Doby Hagar
  - Geo Drilling Fluids
  - Krummrich Engineering
  - InterAct PMTI
  - Halliburton

**SS-25 Action Plan for  
July 28, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- H&M to perform Phase 2 work
- IHM to perform air monitoring
- Fugro to support site prep and Phase 2 work
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton



**SS-25 Action Plan for  
July 29, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton

**Activities That Require Approval**

- TechCorr to perform X-ray inspection on SS-25
- BCI to install safety railings and ladders on SS-25
- UCI to remove railing near SS-25B

**SS-25 Action Plan for  
July 30, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Boots & Coots to provide technical support for Phase 2
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton
- TechCorr to perform X-ray inspection on SS-25
- BCI to install safety railings and ladders on SS-25
- UCI to remove railing near SS-25B

**Activities That Require Approval**

- T&T to support SS-25 A&B Fill and Test Work

**SS-25 Action Plan for  
July 31, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton
- BCI to install safety railings and ladders on SS-25
- UCI to remove railing near SS-25B
- T&T to support SS-25 A&B Fill and Test Work

**SS-25 Action Plan for  
August 1, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton
- BCI to install safety railings and ladders on SS-25
- UCI to remove railing near SS-25B
- T&T to support SS-25 A&B Fill and Test Work

**Activities That Require Approval**

- Schlumberger to mobilize and install fiber optic logging equipment on SS-25 A&B
- T&T to support Schlumberger work on SS-25 A&B

**SS-25 Action Plan for  
August 2, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- The following companies to support SS-25 A&B Fill and Test Work: Premier Oilfield Services, Onyx, Pacific Petroleum, Doby Hagar, Geo Drilling Fluids, Krummrich Engineering, InterAct PMTI, Halliburton
- BCI to install safety railings and ladders on SS-25
- T&T to support SS-25 A&B Fill and Test Work
- Schlumberger to mobilize and install fiber optic logging equipment on SS-25 A&B
- T&T to support Schlumberger work on SS-25 A&B

**Activities That Require Approval**

- Geosyntec onsite to conduct monthly BMP inspections
- Onyx to support the Schlumberger SS-25 A&B work

**SS-25 Action Plan for  
August 2, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

**SS-25 Action Plan for  
August 3, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- BCI to install safety railings and ladders on SS-25
- Schlumberger to mobilize and install fiber optic logging equipment on SS-25 A&B
- T&T to support Schlumberger work on SS-25 A&B
- Geosyntec onsite to conduct monthly BMP inspections
- Onyx to support the Schlumberger SS-25 A&B work

**SS-25 Action Plan for  
August 4, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- BCI to install safety railings and ladders on SS-25
- Geosyntec onsite to conduct monthly BMP inspections

**Activities That Require Approval**

- Quality Ag to complete brush clearance in preparation of shallow geophysical work
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work



**SS-25 Action Plan for  
August 5, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- BCI to install safety railings and ladders on SS-25
- Quality Ag to complete brush clearance in preparation of shallow geophysical work
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work

**SS-25 Action Plan for  
August 6, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- Quality Ag to complete brush clearance in preparation of shallow geophysical work
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 B

**SS-25 Action Plan for  
August 7, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work

**SS-25 Action Plan for  
August 8, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work

**Activities That Require Approval**

- Björn Paulsson onsite to support shallow geophysical work

**SS-25 Action Plan for  
August 9, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work
- Björn Paulsson onsite to support shallow geophysical work

**Activities That Require Approval**

- AECOM onsite to support shallow geophysical work
- BCI onsite to support shallow geophysical work
- Quality Ag onsite to support shallow geophysical work
- Schlumberger to collect temperature log data on SS-25 B

**SS-25 Action Plan for  
August 9, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

**SS-25 Action Plan for  
August 10, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- SoCalGas to conduct mark and locate work in preparation of shallow geophysical work
- Björn Paulsson onsite to support shallow geophysical work
- AECOM onsite to support shallow geophysical work
- BCI onsite to support shallow geophysical work
- Quality Ag onsite to support shallow geophysical work

**Activities That Require Approval**

- Advisian onsite to perform shallow geophysical work

**SS-25 Action Plan for  
August 11, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Argus to inspect scaffolding on SS-25B
- Advisian onsite to perform shallow geophysical work

**Activities That Require Approval**

- Boots & Coots to support SS-25 activities



**SS-25 Action Plan for  
August 12, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspection
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- Boots & Coots to support SS-25 activities

**Activities That Require Approval**

- Argus to conduct scaffolding work on SS-25 A & B

**SS-25 Action Plan for  
August 13, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- Argus to conduct scaffolding work on SS-25 A & B

**Activities That Require Approval**

- Schlumberger to conduct fiber optic wireline work on SS-25 A&B
- T&T Crane to support the fiber optic wireline work at SS-25 A&B
- Western Wireline to supply equipment in support of the fiber optic wireline work at SS-25 A&B
- ISI to support the fiber optic wireline work at SS-25 A&B

**SS-25 Action Plan for  
August 13, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

**Draft SS-25 Action Plan for  
August 14, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- Schlumberger to conduct fiber optic wireline work on SS-25 A&B
- T&T Crane to support the fiber optic wireline work at SS-25 A&B
- Western Wireline to supply equipment in support of the fiber optic wireline work at SS-25 A&B
- ISI to support the fiber optic wireline work at SS-25 A&B

**Activities That Require Approval**

- Argus to conduct scaffolding inspection on SS-25 A&B

**Draft SS-25 Action Plan for  
August 14, 2016  
SS-25 Well Site Field Operations Supervisor: Larry Andrews**

**SS-25 Action Plan for  
August 15, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work

**Activities That Require Approval**

- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical work

**SS-25 Action Plan for  
August 15, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith**

**SS-25 Action Plan for  
August 16, 2016  
SS-25 Well Site Field Operations Supervisor: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical work

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to inspect scaffolding at SS-25 A&B



**SS-25 Action Plan for**

***August 16, 2016***

***SS-25 Well Site Field Operations Supervisor: Chris Smith and Larry Andrews***

**SS-25 Action Plan for  
August 17, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical activities

**Activities That Require Approval**

- AECOM to upgrade SS-25 security cameras to support geophysical work (**pending SED approval**)

**SS-25 Action Plan for**

***August 17, 2016***

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

**SS-25 Action Plan for  
August 18, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical activities
- AECOM to upgrade SS-25 security cameras to support geophysical work

**Activities That Require Approval**

- Vista Clara Inc. to provide magnetic resonance equipment and support for geophysical work
- WorleyParsons personnel to support geophysical work

**SS-25 Action Plan for  
August 18, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

**SS-25 Action Plan for  
August 19, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical activities
- AECOM to upgrade SS-25 security cameras to support geophysical work
- Vista Clara Inc. to provide magnetic resonance equipment and support for geophysical work
- WorleyParsons personnel to support geophysical work

**SS-25 Action Plan for**

***August 19, 2016***

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

**SS-25 Action Plan for  
August 20, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical activities
- AECOM to upgrade SS-25 security cameras to support geophysical work
- Vista Clara Inc. to provide magnetic resonance equipment and support for geophysical work
- WorleyParsons personnel to support geophysical work

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspections on SS-25 A&B



**SS-25 Action Plan for  
August 21, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- Björn Paulsson onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work

**Activities That Require Approval**

- AECOM to support geophysical work

**SS-25 Action Plan for  
August 22, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work
- AECOM to support geophysical work

**SS-25 Action Plan for  
August 23, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work
- AECOM to support geophysical work

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
August 24, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work
- AECOM to support geophysical work

**SS-25 Action Plan for  
August 25, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work
- AECOM to support geophysical work

**Activities That Require Approval**

- Argus to conduct a job walk to prepare for scaffolding installation at SS-25
- ISI and SoCalGas personnel to obtain fluid levels from tubing of SS-25

**SS-25 Action Plan for  
August 26, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- WorleyParsons personnel to support geophysical work
- AECOM to support geophysical work

**Activities That Require Approval**

- Argus to install scaffolding at SS-25 in preparation of DTS installation

**SS-25 Action Plan for  
August 27, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- AECOM to support geophysical work
- Argus to install scaffolding at SS-25 in preparation of DTS installation

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
August 28, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- Quality AG to support geophysical activities
- PI Inc. onsite to support geophysical activities
- AECOM to support geophysical work



**SS-25 Action Plan for  
August 29, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities
- AECOM to support geophysical work

**Activities That Require Approval**

- Job walk with Ensign for SS-25 rig planning

**SS-25 Action Plan for  
August 30, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- AQMD Daily Inspections
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities
- AECOM to support geophysical work
- Job walk with Ensign for SS-25 rig planning

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
August 31, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**SS-25 Action Plan for  
September 1, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**SS-25 Action Plan for  
September 2, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**SS-25 Action Plan for  
September 3, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
September 4, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**SS-25 Action Plan for  
September 5, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)



**SS-25 Action Plan for  
September 6, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities

**Activities That Require Approval**

- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 7, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Advisian onsite to perform shallow geophysical work
- BCI to support geophysical activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes

**Activities That Require Approval**

- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 8, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 9, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 10, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
September 11, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 12, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 13, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B



**SS-25 Action Plan for  
September 14, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 15, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring

**Activities That Require Approval**

- BCI to conduct site walk to prepare area for rig work

**SS-25 Action Plan for  
September 16, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- SoCalGas personnel to conduct locate and mark work for bore holes
- IHM to conduct air monitoring
- BCI to conduct site walk to prepare area for rig work

**Activities That Require Approval**

- Geosyntec onsite to conduct monthly BMP inspections

**SS-25 Action Plan for  
September 17, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- IHM to conduct air monitoring

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
September 18, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 19, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- IHM to conduct air monitoring

**Activities That Require Approval**

- Advisian onsite to perform geophysical logging work

**SS-25 Action Plan for  
September 20, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- IHM to conduct air monitoring
- Advisian onsite to perform geophysical logging work

**Activities That Require Approval**

- Cascade to provide equipment to support bore hole work

**SS-25 Action Plan for  
September 21, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- IHM to conduct air monitoring
- Advisian onsite to perform geophysical logging work

**Activities That Require Approval**

- BCI to conduct job walk for SS-25 rig preparation
- Cascade to provide equipment to support bore hole work



**SS-25 Action Plan for  
September 22, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- IHM to conduct air monitoring
- Advisian onsite to perform geophysical logging work
- BCI to conduct job walk for SS-25 rig preparation
- Cascade to provide equipment to support bore hole work
- Martini Drilling Corporation onsite to support geophysical work

**SS-25 Action Plan for  
September 23, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- IHM to conduct air monitoring
- Advisian onsite to perform geophysical logging work
- Cascade to provide equipment to support bore hole work
- Martini Drilling Corporation onsite to support geophysical work

**SS-25 Action Plan for  
September 24, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- PI Inc. onsite to support geophysical activities
- Geosyntec to conduct bore hole work
- IHM to conduct air monitoring
- Advisian onsite to perform geophysical logging work

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
September 25, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
September 26, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- PI Inc. onsite to support geophysical activities
- IHM to conduct air monitoring

**SS-25 Action Plan for  
September 27, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- PI Inc. onsite to support geophysical activities
- IHM to conduct air monitoring

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B
- TEAM Environmental and SoCalGas personnel to conduct annual greenhouse gas leak detection surveys at SS-25, SS-25A, SS-25B and associated piping

**SS-25 Action Plan for  
September 28, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- Geosyntec to conduct bore hole work
- Cascade to provide equipment to support bore hole work
- PI Inc. onsite to support geophysical activities
- IHM to conduct air monitoring
- TEAM Environmental and SoCalGas personnel to conduct annual greenhouse gas leak detection surveys at SS-25, SS-25A, SS-25B and associated piping

**SS-25 Action Plan for  
September 29, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- BCI to assist in removal of BLADE approved items
- Weatherford to assist in removal of kill lines extending from SS-25 to SS-1
- Onyx to assist in removal of kill lines extending from SS-25 to SS-1
- Doby Hagar to assist in removal of BLADE approved items
- Schlumberger onsite to perform fiber optic work



**SS-25 Action Plan for  
September 30, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- BCI to assist in removal of BLADE approved items
- Weatherford to assist in removal of kill lines extending from SS-25 to SS-1
- Onyx to assist in removal of kill lines extending from SS-25 to SS-1
- Doby Hagar to assist in removal of BLADE approved items
- Schlumberger onsite to perform fiber optic work

**SS-25 Action Plan for  
October 1, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- AECOM to provide site / safety management and geophysical work support
- Capstone to support site safety
- SoCalGas personnel onsite to support SS-25 activities
- BCI to assist in removal of BLADE approved items
- Weatherford to assist in removal of kill lines extending from SS-25 to SS-1
- Onyx to assist in removal of kill lines extending from SS-25 to SS-1
- Schlumberger onsite to perform fiber optic work

**Activities That Require Approval**

- Argus to conduct scaffolding inspection on SS-25 A&B

**SS-25 Action Plan for  
October 2, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 3, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 4, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- Schlumberger onsite to perform fiber line work

**SS-25 Action Plan for  
October 5, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- Schlumberger onsite to perform fiber line work
- IHM to conduct air monitoring

**Activities That Require Approval**

- BCI to conduct site preparation for Phase 3 work
- T&T to support site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work

**SS-25 Action Plan for  
October 6, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work
- Doby Hagar to remove conex box and skids
- Henkels & McCoy to assist Doby Hagar

**Activities That Require Approval**

- Pacific Petroleum to support site preparation for Phase 3 work

**SS-25 Action Plan for  
October 7, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work
- Doby Hagar to remove conex box and skids
- Henkels & McCoy to assist Doby Hagar



**SS-25 Action Plan for  
October 8, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work
- Doby Hagar to remove conex box and skids
- Henkels & McCoy to assist Doby Hagar
- Schlumberger to collect temperature log data on SS-25 A&B
- Argus to conduct scaffolding inspection on SS-25 A&B

**Activities That Require Approval**

- Schlumberger to collect noise data on SS-25 A

**SS-25 Action Plan for  
October 9, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work
- Doby Hagar to remove conex box and skids

**Activities That Require Approval**

- Padilla Electric to disconnect power from conex

**SS-25 Action Plan for  
October 10, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- AECOM to provide geotechnical support for Phase 3 work
- Doby Hagar to remove conex box and skids
- Padilla Electric to disconnect power from conex

**SS-25 Action Plan for  
October 11, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- Schlumberger to install temperature equipment into SS-25
- Schlumberger to make adjustments to the current equipment in SS-25 A&B, and collect temperature log data
- Argus to conduct scaffolding inspection on SS-25 A&B

**Activities That Require Approval**

- OST Trucks and Cranes and T&T Truck and Crane Service to support Schlumberger work on SS-25
- Onyx to support Schlumberger work on SS-25

**SS-25 Action Plan for  
October 12, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- Schlumberger to install temperature equipment into SS-25
- Schlumberger to make adjustments to the current equipment in SS-25 A&B, and collect temperature log data
- Argus to conduct scaffolding inspection on SS-25 A&B
- OST Trucks and Cranes and T&T Truck and Crane Service to support Schlumberger work on SS-25
- Onyx to support Schlumberger work on SS-25

**SS-25 Action Plan for  
October 13, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- Pacific Petroleum to support site preparation for Phase 3 work
- Schlumberger to install temperature equipment into SS-25
- Schlumberger to make adjustments to the current equipment in SS-25 A&B, and collect temperature log data
- Argus to conduct scaffolding inspection on SS-25 A&B
- OST Trucks and Cranes and T&T Truck and Crane Service to support Schlumberger work on SS-25
- Onyx to support Schlumberger work on SS-25

**SS-25 Action Plan for  
October 14, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work

**Activities That Require Approval**

- Geosyntec to conduct BMP inspections
- UCI to remove overhanging “spool” and add a support to lateral pipe

**SS-25 Action Plan for  
October 15, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work
- UCI to remove overhanging “spool” and add a support to lateral pipe

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS25 and SS25A
- Argus to conduct scaffolding inspection on SS25 and SS25A



**SS-25 Action Plan for  
October 16, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work

**SS-25 Action Plan for  
October 17, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- IHM to conduct air monitoring
- BCI to conduct site preparation for Phase 3 work

**SS-25 Action Plan for  
October 18, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- Geosyntec onsite to conduct BMP maintenance
- AIS to support BMP maintenance
- Schlumberger to collect temperature log data on SS25 and SS25A
- Argus to conduct scaffolding inspection on SS25 and SS25A

**Activities That Require Approval**

- BCI to conduct site preparation for Phase 3 work

**SS-25 Action Plan for  
October 19, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- Geosyntec onsite to conduct BMP maintenance
- AIS to support BMP maintenance
- BCI to conduct site preparation for Phase 3 work

**SS-25 Action Plan for  
October 20, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- Geosyntec onsite to conduct BMP maintenance
- AIS to support BMP maintenance

**SS-25 Action Plan for  
October 21, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- Geosyntec onsite to conduct BMP maintenance
- AIS to support BMP maintenance

**SS-25 Action Plan for  
October 22, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work
- Capstone to support site safety
- Geosyntec onsite to conduct BMP maintenance
- AIS to support BMP maintenance

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS25 and SS25A
- Argus to conduct scaffolding inspection on SS25 and SS25A

**SS-25 Action Plan for  
October 23, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- AECOM to provide site / safety management, geotechnical support for Phase 3 work



**SS-25 Action Plan for  
October 24, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 25, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS25 and SS25A
- Argus to conduct scaffolding inspection on SS25 and SS25A

**SS-25 Action Plan for  
October 26, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 27, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Padilla Electric to verify power to SS-25 site after conducting generator swap out at SS-9 site

**SS-25 Action Plan for  
October 28, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 29, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
October 30, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
October 31, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities



**SS-25 Action Plan for  
November 1, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 2, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 3, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 4, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 5, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 6, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 7, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 8, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A



**SS-25 Action Plan for  
November 8, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**Activities That Require Approval**

- ISI to check fluid level in SS-25A

**SS-25 Action Plan for  
November 9, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- DOGGR, CPUC, CARB and SCAQMD personnel on site for a site inspection of SS-25, SS-25A and SS-25B
- ISI to check fluid level in SS-25A

**SS-25 Action Plan for  
November 10, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- DOGGR, CPUC, CARB and SCAQMD personnel on site for a site inspection of SS-25, SS-25A and SS-25B
- ISI to check fluid level in SS-25A

**SS-25 Action Plan for  
November 11, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- ISI to check fluid level in SS-25A

**SS-25 Action Plan for  
November 12, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 13, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 14, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 15, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A
- Geosyntec to conduct monthly BMP inspections



**SS-25 Action Plan for  
November 16, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 17, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 18, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 19, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 20, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 21, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 22, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 23, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities



**SS-25 Action Plan for  
November 24, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 25, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 26, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
November 27, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 28, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
November 29, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A
- Ensign, WM Surveys Incorporated and Geosyntec personnel to conduct site walk for rig planning

**SS-25 Action Plan for  
November 30, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Ensign, WM Surveys Incorporated and Geosyntec personnel to conduct site walk for rig planning

**SS-25 Action Plan for  
December 1, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Ensign, WM Surveys Incorporated and Geosyntec personnel to conduct site walk for rig planning



**SS-25 Action Plan for  
December 2, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 3, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
December 4, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 5, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 6, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A
- Padilla Electric to conduct job walk for rig preparation

**SS-25 Action Plan for  
December 7, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Padilla Electric to conduct job walk for rig preparation

**Activities That Require Approval**

- Geosyntec to conduct BMP inspections and repairs as needed
- American Integrated Services, Inc. to assist Geosyntec with BMP inspections and repairs

**SS-25 Action Plan for  
December 8, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Geosyntec to conduct BMP inspections and repairs as needed
- American Integrated Services, Inc. to assist Geosyntec with BMP inspections and repairs

**SS-25 Action Plan for  
December 9, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- B&L to conduct maintenance on guard shack



**SS-25 Action Plan for  
December 10, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
December 11, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 12, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 13, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**SS-25 Action Plan for  
December 14, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Off-site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 15, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Activities That Require Approval**

- Henkles and McCoy to deliver two mobile offices and set in place
- Padilla Electric to connect power to mobile offices

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 16, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Henkles and McCoy to deliver two mobile offices and set in place
- Padilla Electric to connect power to mobile offices

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 17, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Henkles and McCoy to deliver two mobile offices and set in place
- Padilla Electric to connect power to mobile offices

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24



**SS-25 Action Plan for  
December 18, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 19, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- KT Industries, Inc. to test electrical grounding at SS-25

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 20, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect temperature log data on SS-25 and SS-25A
- Argus to conduct scaffolding inspection on SS-25 and SS-25A

**Summary of Off-Site Related Work**

- Doby Hagar and Argus conducting a mock-up of cleaning of tubing for BLADE to observe and approve, for work to be performed at SS-24

**SS-25 Action Plan for  
December 21, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 22, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 23, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 24, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**SS-25 Action Plan for  
December 25, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities



**SS-25 Action Plan for  
December 26, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities

**Activities That Require Approval**

- Schlumberger to collect DTS temperature data on SS-25 and SS-25A
- Team Industrial to monitor and document methane reads from the 2" surface casing connection on the SS-25 wellhead

**SS-25 Action Plan for  
December 27, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Schlumberger to collect DTS temperature data on SS-25 and SS-25A
- Team Industrial to monitor and document methane reads from the 2" surface casing connection on the SS-25 wellhead
- ISI to measure fluid levels and pressures on SS-25 and SS-25A

**Activities That Require Approval**

- SoCalGas lab to collect gas samples for analysis
- SoCalGas to drive Picarro vehicle to collect ambient reads
- Geosyntec to support SoCalGas with gas sample collection
- SoCalGas to install measurement device on SS-25 to attempt to get an estimate of the flow from off-gassing

**SS-25 Action Plan for  
December 28, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Schlumberger to collect DTS temperature data on SS-25 and SS-25A
- Team Industrial to monitor and document methane reads from the 2" surface casing connection on the SS-25 wellhead
- ISI to measure fluid levels and pressures on SS-25 and SS-25A
- SoCalGas lab to collect gas samples for analysis
- SoCalGas to drive Picarro vehicle to collect ambient reads
- Geosyntec to support SoCalGas with gas sample collection
- SoCalGas to install measurement device on SS-25 to attempt to get an estimate of the flow from off-gassing

**Activities That Require Approval**

- WM Surveys Incorporated to conduct site walk for rig planning purposes

**SS-25 Action Plan for  
December 29, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Schlumberger to collect DTS temperature data on SS-25 and SS-25A
- ISI to measure fluid levels and pressures on SS-25 and SS-25A
- SoCalGas to drive Picarro vehicle to collect ambient reads
- WM Surveys Incorporated to conduct site walk for rig planning purposes
- B&L Rentals to conduct guard shack maintenance at SS-25
- Schlumberger to remove DTS fiber from SS-25
- Argus to inspect scaffolding at SS-25
- UCI to assist Schlumberger with DTS fiber removal
- Doby Hagar to assist Schlumberger with DTS fiber removal

**Activities That Require Approval**

- Onyx to install fittings on the SS-25 wellhead and assist ISI with fluid level measurements on SS-25
- Team Industrial to monitor with FLIR camera and document methane reads at SS-25
- DOGGR District personnel on site to witness fluid level measurements

**SS-25 Action Plan for  
December 30, 2016  
SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews**

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- Schlumberger to collect DTS temperature data on SS-25 and SS-25A
- ISI to measure fluid levels and pressures on SS-25 and SS-25A
- SoCalGas to drive Picarro vehicle to collect ambient reads
- WM Surveys Incorporated to conduct site walk for rig planning purposes
- B&L Rentals to conduct guard shack maintenance at SS-25
- Schlumberger to remove DTS fiber from SS-25
- Argus to inspect scaffolding at SS-25
- UCI to assist Schlumberger with DTS fiber removal
- Doby Hagar to assist Schlumberger with DTS fiber removal

**Activities That Require Approval**

- Onyx to install fittings on the SS-25 wellhead and assist ISI with fluid level measurements on SS-25
- Team Industrial to monitor with FLIR camera and document methane reads at SS-25
- DOGGR District personnel on site to witness fluid level measurements
- DOGGR District personnel on site to witness temperature and noise surveys
- Welaco to conduct wireline temperature and noise surveys on SS-25

**SS-25 Action Plan for  
December 31, 2016**

***SS-25 Well Site Field Operations Supervisors: Chris Smith and Larry Andrews***

---

**SS-25 Approved Activities**

- SoCalGas to conduct daily leak survey by FLIR camera pursuant to AQMD Order for Abatement
- SoCalGas to take SS-25 A&B pressure reads (DOGGR directive)
- SoCalGas personnel onsite to support SS-25 activities
- SoCalGas to drive Picarro vehicle to collect ambient reads
- Team Industrial to monitor with FLIR camera and document methane reads at SS-25